

**AHAFO ANO NORTH MUNICIPAL, TEPA-ASHANTI**

**PROJECT LIST**

PROJECT DESCRIPTION	DEVELOPMENT DIMENSION / THEMATIC AREA	LOCATION	CONTRACTOR/CONSULTANT	CONTRACT SUM (GHS)	SOURCE OF FUNDING	DATE OF AWARD	DATE STARTED	EXPECTED DATE OF COMPLETION	EXPENDITURE TO DATE	OUTSTANDING BALANCE	IMPLEMENTATION STATUS	REMARKS
Construction of 3-Unit Classroom Block with office and store	Social Development	Benumso	Devada Co. Ltd	318,691.98	DACF - RFG	23/08/19	09/09/19	10/02/2020	205,518.70	113,173.28	90%	Ongoing
Construction of 20 Seater Water Closet	Social Development	Tepa (Ward 1)	Bellagio Prime Ltd	249,899.25	DACF - RFG	25/08/19	09/09/19	10/02/2020	151,938.90	97,960.35	95%	Ongoing
Rehabilitation of Slaughter House	Social Development	Tepa	Reutsam Co. Ltd	147,878.85	DACF -RFG	16/09/19	02/10/20	28/02/20	147,878.85	0.00	100%	Completed
Drilling and Mechanization of 2No. Boreholes and rehabilitation of Butchers Shop at Tepa Market	Social Development	Tepa Market Tepa New Station	Flyee Co. Ltd	166,280.62	DACF -RFG	/12/17	11/06/20	11/09/20	93,845.83	65,126.27	100	Completed
Construction of 2250m <sup>2</sup> Concrete Pavement at Tepa Daily/Weekly Market	Economic Development	Tepa	Fly Yee Ventures Ltd	301,821.45	DACF -RFG	02/06/2020	02/06/2020	03/08/2020	121,369.00	180,452.45	100	Completed
Construction of 1No. 3-Unit Classroom Block with 3	Social Development	Betiako	Winwus Ltd	277,000.00	DDF	26/04/19	26/08/19	23/06/20	224,993.10	52,006.90	100	Completed

PROJECT DESCRIPTION	DEVELOPMENT DIMENSION / THEMATIC AREA	LOCATION	CONTRACTOR/CONSULTANT	CONTRACT SUM (GHS)	SOURCE OF FUNDING	DATE OF AWARD	DATE STARTED	EXPECTED DATE OF COMPLETION	EXPENDITURE TO DATE	OUTSTANDING BALANCE	IMPLEMENTATION STATUS	REMARKS
Seater W/C Toilet												
Completion of Municipal Health Management Team Block	Social Development	Tepa	Richnash Co. Ltd	150,000.00	DDF	05/06/18	05/09/18	05/06/2019	136,811.30	13,188.70	100	Completed
Construction of Keniago CHPS Compound	Social Development	Keniago	3M Enterprise	170,000.00	DDF	05/06/18	05/12/18	05/06/20	119,000.00	51,000.00	70	Ongoing
Construction of 1 No. 6-Unit Classroom Block	Social Development	Manfo	Richnash Co. Ltd	398,792.80	DACF	11/12/17	11/06/18	13/01/20	250,000.00	148,792.80	100	Completed
Construction of 1No. 6-Unit Classroom Block	Social Development	Odikro Nkwanta	Gomens Co. Ltd	396,420.00	DACF	11/12/17	11/06/18	13/01/20	260,315.50	1,360,104.50	65	Ongoing
Construction of CHPS Compound	Social Development	Abonsuaso	Pamicad Co. Ltd	182,682.47	DACF	11/12/17	11/06/18	11/12/19	120,536.57	62,145.90	90	Ongoing
Rehabilitate Staff Bungalow	Social Development	Tepa	Bellagio Co. Ltd	38,000.00	DACF	14/01/20	21/01/20	28/07/20	18,000.00	20,000.00	80	On-going
Rehabilitation of Circuit Court Judge's residence	Governance, Corruption & Public Accountability	Tepa	Devada	30,000.00	DACF	07/11/19	09/12/19	09/03/20	30,000.00	3,321.40	100	Completed
Complete Zonal Council	Governance,	Akwasiase	Fiikan Co. Ltd	199,142.24	DACF	16/09/19	23/09/19	23/03/2020	92,620.90	106,521.34	70	On-going

PROJECT DESCRIPTION	DEVELOPMENT DIMENSION / THEMATIC AREA	LOCATION	CONTRACTOR/CONSULTANT	CONTRACT SUM (GHS)	SOURCE OF FUNDING	DATE OF AWARD	DATE STARTED	EXPECTED DATE OF COMPLETION	EXPENDITURE TO DATE	OUTSTANDING BALANCE	IMPLEMENTATION STATUS	REMARKS
Office at Akwasiase	Corruption & Public Accountability											
Rehabilitation of Divisional Police Headquarters	Governance, Corruption & Public Accountability	Tepa	Bellagio Prime	58,090.80	DACF	7/11/19	14/11/19	09/03/20	58,090.80	0.00	100	Completed
Construction of Small Town Water System	Social Development	Manfo /Dwaaho	Safe Water Network	230,000.00	DACF				100,000.00	130,000.00	80	On-going